BRUHAT BANGLORE MAHANAGARA PALIKE

YALAHANKA ZONE, BANGLORE

BAR CHART

RA 1ST AND PART BILL

Name of work: Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar cross road in Ward No.06

Sl No	Description of item	Unit	Quantities Executed	Progress Chart				
				0-20 %	20 - 40%	40-60%	60-80%	80-100%
1	2	3	4	5	6	7	8	9
1	Removing and resetting of footpath slab	Sqm	272.16					
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar	Cum	73.24					
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry.B. Rubble stone masonry in cement mortar	Sqm	35.57					
4	Removing and resetting of kerb stones	Cum	0.00					

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

5	KSRRB M300-1: Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3	Cum	10099.32	
6	KSRRB M2100-10: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.89 cum and fine aggregates @ 0.46 cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM of machinery, curing, formworks, scaffolding and centering complete as per specifications	Cum	192.87	
7	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	442.00	
8	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	42.06	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

9	[illegible] Providing TMT steel reinforcement Fe500 for R C C work including straightening, cutting, bending, hooking, placing in position, tieing and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. MORTH specification No 1600 & 2200	MT	30.17	
10	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	921.03	
11	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Cum	9.72	
12	Wrought iron and mild steel welded work KSRRB M300-18. Wrought iron and mild steel welded work (using angles, square bars, tees and channel grills, grating frames, gates and tree guards of any size and design etc. including cost of screens and welding rods or bolts and nuts complete fixed in position but without the cost of excavation and concrete for fixing which will be paid separately complete as per specifications.	Cum	0.00	
13	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	Nos	421.00	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

14	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	34.39	
15	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8	Sqm	66.22	
16	KSRRB M100-4.1: Cost of Haulage including loading and unloading of stone Boulder / Stone aggregates / Sand /Kankar / Moorum KSRRB M100-1: Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip including with all lead and lifts, loading and unloading,tools, plants, HOM of machinery, cost of materials, labour and other incidental charges etc., complete as per specification and as per the direction by Engineer in charge of the work.MORTH Chapter 1	Sqm	1099.32	
	Total			

INDEX:

1st And Part Bill

Assistant Engineer

Asst. Executive Engineer

Assistant Executive Engineer
BBMP, Project Division.
Yelahanka

Project Division
Yelahanka Zone
BBMP, Bangalore - 92